



2200 6<sup>th</sup> Avenue  
 Suite 1100  
 Seattle, WA 98121  
 Phone: 206-441-9080  
 Fax: 206-441-9108  
 www.herrerainc.com

RESPONSE

<b>Request for Information No.:</b>	002
<b>Date Submitted to Herrera:</b>	13 June 08
<b>Requested Return Date:</b>	NA
<b>Date Returned:</b>	18 June 08

**Project Name:** Lower Dosewallips River Estuary Habitat Restoration Project  
**Herrera Project Number:** 05-03184-000

**Title of RFI (If no title, describe):** Site Restoration and Planting Requirements

**Nature of Request (or attachment):** During the Mandatory Pre-Bid Site Walk clarification was requested regarding the Restoration and Planting Requirements.

**Response to RFI:**

The contractor shall de-compact all areas compacted by machinery during construction that are to be seeded. The Contractor is responsible for Seeding and Fertilizing and Mulching as outlined in DIVISION 8 Section 8-01.3(2)B and 8-01.3(2)D of the WSDOT Standard Specifications for Road, Bridge, and Municipal Construction. Seeding shall be applied at a minimum of 80 lbs per acre (raked into soil) 140lbs per acre (hydroseed) and shall be Native Upland Mix (Direct Seed Sales or approved equal), Approved fertilizer shall be applied at a minimum of 300 lbs per acre and mulch shall be applied at a minimum of 2000lbs per acre.

---

Responder: Gus Kays, Herrera Environmental Consultants